Original/Duplicate/Triplicate

EXTENSION OF TIME PROPOSAL

1	Name of work	Cement concreting to roads anddains in Chikkabettahlli Asishwarya Bekary road and sarroundings roads in Attur ward no 03
2	Amount of work portion	
3	Estimated Cost	Rs 49 lakhs
4	Name of Contractor	Technical Manager (west)
5	Agreement no	No 467/2013-14, dt:06/02/2014
6	No and date under which work order issued	No 467/2013-14, dt:06/02/2014
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting EOT	
9	Date of receipt of application in the Sub Division office	
10	Extension granted if any	-
	I	-
	II	-
11	Work carried out by the contractor during the original period stipulated in the contract	90 days

12	Work carried out during 1st extension	-
13	Work carries out during 2nd extension	-
14	Time now applied for	
15	Date of recommanding time 2nd extension	-
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of remaining work	Work Completed
18	Probable time required for completion of remaining work	Work Completed (419 days)
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	No
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
B.B.M.P Division
Yelahanka

To carry penalty for 419 days

Chief Engineer
Yelahanka Zone